


Cargo DISCHARHING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

Liquefied Natural Gas Carrier

(170,000 m3; DFDE; GTT III Membrane Containment)

DISCHARGING EXERCISE

CHECK LIST (Day 2)



Contents

EXERCISE 2a – Commence Discharging (Ramp Up)

Cargo DISCHARHING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

	FINAL PREPARATION FOR DISCHARGING	30 min	
1.	CCR manned by two officers	As per duties	
2.	Delegation of CCR Team duties	Complete CCR Tasks Delegation Check List	
3.	IAS Monitors set properly	IAS Monitor set up diagram	
4.	Communications with Shore tested by all available means	Working channels confirmed VHF77	
5.	Internal Radio Communication Tested	Working channels confirmed UHG Ch. 5	
6.	Internal Phone Communication Tested	Working tel. No. 222 confirmed	
7.	Deck Watch in positions	Complete Main & Trunk Deck Tasks List	
8.	Vessel's liquid header & crossover confirmed cold	Ö-100°C	
9.	Four (4) step cargo pumps MANUAL starting sequence confirmed	R/U sequence: Tank 2 3 4 1	
10.	Confirm all Main Cargo Pumps prepared and ready in MANUAL MODE	MAN light illuminated	
11.	Confirm all Main Cargo Pumps are in SØBy Mode	POWER ON (yellow) light illuminated	
12.	Discharging rate as agreed in Ship / Shore meeting	12,000m³/h	
13.	Initial maximum discharge rate agreed	1,200 m3/hr	
14.	Confirmed CTM opening quantity	____m3	
15.	LNG quantity to discharge confirmed with shore	_____ m³	
16.	LNG heel quantity confirmed and advised to Shore	_____ m³	
17.	Confirm Vapour from Shore by free flow available	Maintain CT @ 10 kPa(G)	
18.	Shore Tank Pressure confirmed	Expected 15 kPa(G)	
19.	Confirm all Branch valve CL*07 SHUT	Locally Confirmed	
20.	Confirm all Filling valve CL*00 OPEN	Locally Confirmed	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

21.	Line up independently checked by Gas Engineer or OOW	Discharge Plan + Logbook entry	
22.	Status of Vapour cross over BLOCK Valve CG075	Confirm OPEN (%) / CLOSE	
23.	Check Boil off Management ready condition	L/D Compressor, GCU, pre-cooler, aft-cooler	
24.	Confirm Water ballast lines filled with water (Make sure line not in vacuum before opening)	Water hammer precautions observed by inching	
25.	LNG Vaporiser ready condition in case required	Steam open	
26.	Line up independently checked by Gas Engineer or OOW and log same		
27.	Public Announcement Made øCARGO OPERATION ABOUT TO STARTø	All Company and Terminal Regulations apply	
28.	Obtain permission from Terminal to Open ESD Valves	Confirm Open locally	
29.	Confirm crew and officers in positions as agreed on pre-operational meeting	Manifold, Trunk Deck, Liq. Dome, Mooring stations, Gangwayí	
30.	FINAL PREPARATION SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	COMMENCE DISCHARGING OPERATION	No. 2 CT	
1.	CT No. 2 Liquid dome manned	Suitable experience Officer	
2.	Confirm CT No. 2 Filling valve CL200 OPEN 100 %	Confirmed Locally from Liquid Dome	
3.	Confirm CT No. 2 Branch valve CL207 SHUT	Confirmed Locally from Liquid Dome	
4.	CT No. 2 STBD Pump Discharge valve CL201 opened 15%	Confirmed Locally from Liquid Dome	
5.	CT No. 26 STBD cargo pump started on MAN SEQ 6 recirculation mode (41 Amps)	Confirmed Locally from Liquid Dome	
6.	Inform Shore pump Started	Time of START	
7.	CT No. 2 PORT Pump Discharge valve CL202 opened 15%	Confirmed Locally from Liquid Dome	
8.	CT No. 26 PORT cargo pump started on MAN SEQ 6 recirculation mode (41Amps)	Confirmed Locally from Liquid Dome	
9.	Inform shore	Time of START	

Cargo DISCHARHING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

10.	COMMENCE DISCHARGING from CT. No. 2 by OPENING branch valve and closing Filling Valveö	CL 207 OPENNING CL 200 SHUTTING	
11.	INFORM SHORE COMMENCE DISCHARGING	Time of Commence	
12.	Liquid dome report / confirm	Pumps running Valves position same No leakage	
13.	Liquid passing at manifold	Confirmed by sound of Liquid and Manifold pressure changes	
14.	Confirm cargo is being discharged from CT No. 2	Confirmed by CTM and Locally Float Level gauges	
15.	Confirm other tanks cargo level gauges ó cargo not coming in	CT, 3, 4 & 1 Level steady	
16.	Cargo Tank Pressure Control at 10 kPa(G)	Confirm if RGB required	
17.	Terminal receiving cargo in shore tanks	Confirm verbally an record	
18.	Manifold pressure observed within expected limits	Max. 400 kPa(G)	
19.	COMMENCE DISCHARGING CT. No. 2 SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	RAMP UP - START Discharging from CT No. 3	Ramp Up Diagram	
1.	CT No. 3 Liquid dome manned	Suitable experience Officer	
2.	Confirm CT No. 3 Filling valve CL300 OPEN 100 %	Confirmed Locally from Liquid Dome	
3.	Confirm CT No. 3 Branch valve CL307 SHUT	Confirmed Locally from Liquid Dome	
4.	CT No. 3 STBD Pump Discharge valve CL301 opened 15%	Confirmed Locally from Liquid Dome	
5.	CT No. 3ó STBD cargo pump started on MAN SEQ ó recirculation mode (41 Amps)	Confirmed Locally from Liquid Dome	
6.	Inform Shore pump Started	Time of START	
7.	CT No. 3 PORT Pump Discharge valve CL302 opened 15%	Confirmed Locally from Liquid Dome	
8.	CT No. 3ó STBD cargo pump started on MAN SEQ ó recirculation mode (41Amps)	Confirmed Locally from Liquid Dome	
9.	Inform shore	Time of START	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

10.	COMMENCE DISCHARGING from CT. No. 3 by OPENING branch valve and closing Filling Valveö	CL 207 OPENNING CL 200 SHUTTING	
11.	INFORM SHORE COMMENCE DISCHARGING	Time of Commence	
12.	Liquid dome report / confirm	Pumps running Valves position same No leakage	
13.	Liquid passing at manifold	Confirmed by sound of Liquid and Manifold pressure changes	
14.	Confirm cargo is being discharged from CT No. 3	Confirmed by CTM and Locally Float Level gauges	
15.	Confirm other tanks cargo level gauges ó cargo not coming in	CT, 3, 4 & 1 Level steady	
16.	Cargo Tank Pressure Control at 10 kPa(G)	Confirm if RGB required	
17.	Terminal receiving cargo in shore tanks	Confirm verbally an record	
18.	Manifold pressure observed within expected limits	Max. 400 kPa(G)	
19.	RAMP UP - START Discharging from CT No. 3 SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	RAMP UP - START Discharging from CT No. 4	Ramp Up Diagram	
1.	CT No. 4 Liquid dome manned	Suitable experience Officer	
2.	Confirm CT No. 4 Filling valve CL400 OPEN 100 %	Confirmed Locally from Liquid Dome	
3.	Confirm CT No. 4 Branch valve CL407 SHUT	Confirmed Locally from Liquid Dome	
4.	CT No. 4 STBD Pump Discharge valve CL401 opened 15%	Confirmed Locally from Liquid Dome	
5.	CT No. 4ó STBD cargo pump started on MAN SEQ ó recirculation mode (41 Amps)	Confirmed Locally from Liquid Dome	
6.	Inform Shore pump Started	Time of START	
7.	CT No. 4 PORT Pump Discharge valve CL402 opened 15%	Confirmed Locally from Liquid Dome	
8.	CT No. 4ó STBD cargo pump started on MAN SEQ ó recirculation mode (41Amps)	Confirmed Locally from Liquid Dome	
9.	Inform shore	Time of START	

Cargo DISCHARHING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

10.	COMMENCE DISCHARGING from CT. No. 4 by OPENING branch valve and closing Filling Valveö	CL 207 OPENNING CL 200 SHUTTING	
11.	INFORM SHORE COMMENCE DISCHARGING	Time of Commence	
12.	Liquid dome report / confirm	Pumps running Valves position same No leakage	
13.	Liquid passing at manifold	Confirmed by sound of Liquid and Manifold pressure changes	
14.	Confirm cargo is being discharged from CT No. 4	Confirmed by CTM and Locally Float Level gauges	
15.	Confirm other tanks cargo level gauges ó cargo not coming in	CT, 3, 4 & 1 Level steady	
16.	Cargo Tank Pressure Control at 10 kPa(G)	Confirm if RGB required	
17.	Terminal receiving cargo in shore tanks	Confirm verbally an record	
18.	Manifold pressure observed within expected limits	Max. 400 kPa(G)	
19.	RAMP UP - START Discharging from CT No. 3 SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	RAMP UP - START Discharging from CT No. 1	Ramp Up Diagram	
1.	CT No. 1 Liquid dome manned	Suitable experience Officer	
2.	Confirm CT No. 1 Filling valve CL100 OPEN 100 %	Confirmed Locally from Liquid Dome	
3.	Confirm CT No. 1 Branch valve CL107 SHUT	Confirmed Locally from Liquid Dome	
4.	CT No. 1 STBD Pump Discharge valve CL101 opened 15%	Confirmed Locally from Liquid Dome	
5.	CT No. 1ó STBD cargo pump started on MAN SEQ ó recirculation mode (41 Amps)	Confirmed Locally from Liquid Dome	
6.	Inform Shore pump Started	Time of START	
7.	CT No. 1 PORT Pump Discharge valve CL102 opened 15%	Confirmed Locally from Liquid Dome	
8.	CT No. 1ó STBD cargo pump started on MAN SEQ ó recirculation mode (41Amps)	Confirmed Locally from Liquid Dome	
9.	Inform shore	Time of START	

Cargo DISCHARHING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

10.	COMMENCE DISCHARGING from CT. No. 4 by OPENING branch valve and closing Filling Valveö	CL 207 OPENNING CL 200 SHUTTING	
11.	INFORM SHORE COMMENCE DISCHARGING	Time of Commence	
12.	Liquid dome report / confirm	Pumps running Valves position same No leakage	
13.	Liquid passing at manifold	Confirmed by sound of Liquid and Manifold pressure changes	
14.	Confirm cargo is being discharged from CT No. 1	Confirmed by CTM and Locally Float Level gauges	
15.	Confirm other tanks cargo level gauges ó cargo not coming in	CT, 3, 4 & 1 Level steady	
16.	Cargo Tank Pressure Control at 10 kPa(G)	Confirm if RGB required	
17.	Terminal receiving cargo in shore tanks	Confirm verbally an record	
18.	Manifold pressure observed within expected limits	Max. 400 kPa(G)	
14.	RAMP UP - START Discharging from CT No. 1 SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	RAMP UP - continuo	Ramp Up Diagram	
1.	Ramp up continue until maximum discharge rate agreed (12,000 m3/h) or 500 kPa (manifold) (increase each pump CT No. 2,3,4 by 2 Amps slowly)	Final Amps: No. 2 CT = 59 A No. 3 CT = 59 A No. 4 CT = 58 A	
2.	Decrease Amps Cargo Pump No.1	Final Amps: No.1 CT = 50 A	
3.	Confirm cargo is being discharged from all CT	Both by CTM and Float Level gauges	
4.	Manifold pressure observed within expected limits	Max. 500 kPa(G)	
5.	Confirm Vapour from shore available by free flow (keep CT pressure 10 kPa(G))	Control pressure VAPOUR CROSS OVER BLOCK VALVE CG075	
6.	RAMP UP - continuo SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	FULL RATE ACHIEVED	12,000 m3/hr	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

1.	Full rate achieved	Confirm with Shore	
2.	Maximum discharge rate as agreed 12,000 m3/h) or 500 kPa (manifold)	Final Amps: No. 1CT = 50 A No. 2 CT = 59 A No. 3 CT = 59 A No. 4 CT = 58 A	
3.	Cargo Tank Pressure Control, 10 kPa(G)	Confirm RGB in use and in order	
4.	Cargo Tank liquid levels	Level dropping in each tank	
5.	Liquid header and manifold pressures monitored	Normal pressure range 50-100 kPa(G)	
6.	Final Safety rounds completed before setting CCR / Deck Normal Watch	As per Duties	
7.	FULL RATE SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
BULK DISCHARGING		Hourly check	
1.	C/O Standing and Night Orders	Understood, agreed and Signed	
2.	CCR manned properly	by OOW and C/O or G/E if operationally required	
3.	Ship / Shore Checklist 0R0 code carried out as agreed with terminal	If shore representative is not attending ship 0 Call Terminal and advise C/O	
4.	Cargo operation records maintained (Hourly) Stability, Hourly Rate, Manifold press, Vapour Arm Angle, IBS/IS, Nitrogen, Cofferdam Heating	Inform C/O in case difference outside agreed	
5.	Hourly reports to Terminal Cargo Rate, Cargo O/B, ETC R/Dí	Inform C/O in case difference outside agreed	
6.	Discharging Operation execution as per Plan (Cargo O/B, Draft, trim, list, hull stresses)	Inform C/O in case difference outside agreed	
7.	Cargo tank level gauge readings compared (float vs. radar) at 75%, 50% and 25% of cargo volume on board	Inform C/O in case difference outside agreed	
8.	Visual drafts obtained (daytime) and compared with draft gauges / CTMS / loading computer	Inform C/O in case difference outside agreed	
9.	Cargo tank staggering for Ramp Down sequence matching planned	Hourly check / Inform C/O difference more than 20 cm	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

10.	Cargo Tank Pressure Control, 10 kPa(G)	Call C/O if press. >14<7 Inform Shore >15<6 kPa	
	Cargo Tank liquid levels Level dropping in each tank according to plan	Inform C/O in case difference outside agreed	
	Liquid header and manifold pressures monitored	Normal pressure range 50-100 kPa(G)	
11.	BULK LOADING SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	BALLASTING		
1.	Sufficient Notice to Engine room Given for WBP requirements	As agreed on pre- arrival meeting	
2.	Permission from terminal to commence ballasting operation requested	Log same	
3.	Make sure WB line not in vacuum before start line up	Inform C/O if vacuum present	
4.	Line up (gravity) confirmed correct	Water hammer effect precautions observed	
5.	Ballasting by gravity commenced	Confirm by level gauges	
6.	Line up (Ballasting pumps) confirmed correct	Water hammer effect precautions observed	
7.	Ballasting by ballast pumps resumed	Confirm by level gauges	
8.	Confirm ballasting executed as per plan	Inform C/O if ballasting behind schedule 15 min max	
9.	DE-BALLASTING SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	RAMP DOWN PREPARATION	30 min to R/D	
1.	Final Confirmation Cargo Tanks levels coming as per Ramp down planed sequence	Advise C/O	
2.	Cargo tank level gauge readings compared (float vs. radar)	difference inside 10cm	
3.	Tank pressure controlled at 10 kPa(G)	RGB in use	
4.	Chief officer present in CCR	As per standing / night order book	
5.	CCR manned properly	by two (2) officers	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

6.	Trunk Deck manned properly	As per duties	
7.	Main Switchboard manned for stopping pumps manually if required	Electrician advised	
8.	Communications test with terminal carried out	All available means of communication	
9.	Notice prior to ramp down given to the terminal	10 min	
10.	Announcement made R/D about to commence	Deck, Engine, Captain	
11.	ETC time advised to Agent	Pilot booking 3 hrs after ETC	
12.	RAMP DOWN PREPARATIOS SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
	RAMP DOWN	60 min to ETC	
1.	1 st Pump Stopped	Confirmed by Trunk deck	
2.	2 nd Pump Stopped	Confirmed by Trunk deck	
3.	3 rd Pump Stopped	Confirmed by Trunk deck	
4.	4 th Pump Stopped	Confirmed by Trunk deck	
5.	Cargo Tank Pressure Control 10 kPa (G)	RGB in use / Stopped	
6.	Liquid header and manifold pressures monitored	Max. 500 kPa(G))	
7.	5 th Pump Stopped at final level in tank	Confirmed by Trunk deck	
8.	6 th Pump Stopped at final level in tank	Confirmed by Trunk deck	
9.	Cargo Tank Pressure Control 10 kPa(G)	RGB in use / Stopped	
10.	Liquid header and manifold pressures monitored	Max. 500 kPa(G)	
11.	7 th Pump Stopped at final level in tank	Confirmed by Trunk deck	
12.	8 th Pump stopped at final level in tank	Confirmed by Trunk deck	
13.	Cargo Tank Pressure Control 10 kPa (G)	RGB Stopped	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

14.	Status of Vapour cross over BLOCK Valve CG075	Confirm OPEN (%) / CLOSE	
15.	Filling valve and Branch valve of the last cargo tank maintained 100% open	Confirmed by Trunk deck	
16.	COMMENCE RAMP DOWN SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
COMPLETION OF DISCHARGING OPERATION			
1.	Cargo not flowing at manifold	Manifold Watch confirm	
2.	Cargo level steady all tanks	Trunk Deck watch confirm	
3.	All liquid manifold ESD valves shut	Terminal consent required	
4.	Liquid header and manifold pressures monitored	No pressure	
5.	Status of Vapour cross over BLOCK Valve CG075 (10 kPa(G))	Confirm OPEN (%) / CLOSE	
6.	Trim & list adjusted when cargo loading operation completed for CTM if required (by gravity)	Even keel & upright	
7.	Ensure line up for departure correct ó no line blocked ó allow for thermal expansions		
8.	COMPLETION OF LOADING SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
LIQUID ARMS DRAINING			
1.	All liquid manifold ESD valves shut	Confirmed by IAS and Locally	
2.	Manifold manned properly	Gas Engineer present	
3.	Line up confirmed correct	As per Load Plan	
4.	Ship side liquid arms & manifolds confirmed liquid free	Terminal and Ship	
5.	ESDS blocked upon completion of draining	Confirmed by CCR to Manifold	
6.	LIQUID ARMS DRAINING SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
LIQUID ARMS PURGING & DISCONNECTION			
1.	Manifold manned properly	Gas Engineer present	

Cargo DISCHARHING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

2.	Line up confirmed correct	As per Load Plan	
3.	Ship side Liquid arms & manifolds confirmed gas free	CH₄ ≤ 2.0% Vol	
4.	Cargo arms disconnected	Confirmed	
5.	Manifold blind flanges confirmed fully bolted & tightened	Blank On	
6.	Water curtain to be stopped (call E/R to stop GS pump)	Confirm by Manifold watch	
7.	LIQUID ARMS PURGING & DISCONNECTION SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
FINAL CTMS			
1.	Record each tank level, volume, pressure	Manual Calculation	
2.	Calculate TOTAL cargo on board	Manual Calculation	
3.	Calculate CARGO QUANTITY LOADED	CTMS ÷ After Unloading report	
4.	Cargo tank float gauge readings recorded	Trunk Deck & Recorded in Logbook	
5.	LIQUID ARMS PURGING & DISCONNECTION SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
START BOIL OFF MANAGEMENT		GCU	
1.	Start GCU by free flow	Free flow	
2.	Start GCU by L/D Compressor	4 t/hr	
3.	Cargo Tank Pressure Control	10 kPa(G)	
4.	START BOIL OFF MANAGEMENT SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
PREPARATION FOR DEPARTURE			
1.	Ship Vapour arms & manifolds confirmed gas free	CH ₄ ≤ 2.0% Vol	
2.	Vapour Manifold blind flanges confirmed fully bolted & tightened	Blank on	
3.	Cargo tank float gauges raised & secured	Confirmed by Gas Engineer	

Cargo DISCHARING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02		Date: 01-Jan-2019	
No.	Description			Remarks	ç

4.	Manifold drain scoops swung inboard	Confirmed by Gas Engineer	
5.	ESD connection powered off (terminal approval)	Confirmed by Gas Engineer	
6.	Optical cable disconnected	Confirmed by Gas Engineer	
7.	All entries in port log (time sheet) confirmed accurate	Confirmed by OOW	
8.	Post-discharging meeting carried out	Master; C/O and Duty Officer	
9.	Departure trim & list adjusted	Trim & List = zero	
10.	Ballast pumps stopped	Eductor secured	
11.	All ballast system valves confirmed closed/open as per departure condition to avoid pressure build up	As per Plan	
12.	Line up to prevent cargo lines pressure build up confirmed correct (vapour thermal expansion precautions)	As per Plan	
13.	Departure stability condition printed out	Confirmed in order	
14.	On ESD Page light up ðOverride Extreme High Levelö (ESD 99.5%) and ðOverride Very High levelö level (TPS 99.0%) alarms (to be to protect system activation of ESD at sea) and Turn NOTICE board in CCR to ð ESD OVERRIDE	Verified and witnessed by Master, and record same in log book	
15.	Shore Gangway removed (shore staff disembarked)	Confirmed by Gas Engineer	
16.	Cargo Control Room VHF	switched off	
17.	PREPARATION FOR DEPARTURE SECTION COMPLETED	VERBALLY AGREED BY CCR TEAM	
ADDITIONAL REQUIREMENTS			
	Rank	Name	Signature
C/L compiled by:	Chief Officer		
C/L checked by:	Gas Engineer		
	1 st Officer		
	2 nd Officer		

Cargo DISCHARGING Operation Checklist Four (4) Steps MANUAL Sequence Start	File:	Cargo
	Rev. No.:	2
	Rev. Date:	01-03-17
	Approved By:	DM

+Port: DISCHARGEPORT		Voyage No.: 02	Date: 01-Jan-2019	
No.	Description	Remarks	ç	

	3 rd Officer		
	Master		